

but in the meantime continue with the negotiations for acquiring the property for the track. Seconded by Dick Whipple. Carried.

It was also brought out, that the cattle washing stands are in the wrong place. Something must be done about this, as the water from the stands runs into the arena.

Discussion of work day. The date of July 8, 1965, starting at 8:00 a.m., was set as a workday. Motion made to this effect by Ella Scheibner, seconded by Mike Booker. Carried. President McKay reported there is still painting to be done on the work day. Buildings still to be painted are the 2 sides of the cattle barn, hog barn and chicken shed, and the back of the grandstand.

The standing committee is to meet with the Commissioners at the July meeting of the Commissioners to discuss purchasing property for the Fair grounds. President McKay appointed Mike Booker to replace Joe Linstrum on the standing committee to meet with the Board. Dick Whipple is also to meet with this committee, as it would be most helpful in learning how the Fair operates in relation to the Commissioners.

Discussion of horse barn. The size was discussed. It is to be an open shed with supporting poles. Texmo Building Company makes this type of building. Mike Booker is to obtain the cost of poles for the horse building. A building 28 feet by 100 feet was the size decided upon. Mike Booker was appointed chairman of this building committee.

Dorothea Johnson and Mr. McKay to contact Leonard Johnson at Boise Cascade about price of lumber for horse barn.

Glenn Morrison reported the cabinets for the flower building are ready. They maybe brought down this week. A hole has been cut for the sink, so it can be set in when the cabinets are delivered. The work done by Davenport FFA chapter (chutes, panels, and display tables) are also done.

Motion made by Mike Booker that the secretary write to parties concerned about changing the booth rules and inform them that the Fair Board cannot allow the changing of Fair rules without action and approval of the Board. Seconded by Ella Scheibner, Carried.

Next meeting to be called when information is obtained on the horse building.

Meeting adjourned.

  
Secretary

  
President

-----  
LINCOLN COUNTY FAIR BOARD MINUTES

June 14, 1965

The meeting was called to order at 8:15 p.m., June 14, 1965, by President McKay in the Extension office in Davenport.

Members present: Dorothea Johnson, Dick Whipple, Roy Walter, Mike Booker, Ella Scheibner, Katie Raugust, James McKay, and Glenn Morrison

Also present: Leslie Seimer

Minutes of the previous meeting were read and approved.

President McKay reported that Boise Cascade had only rough lumber available for use in building the horse barn. The price is \$30.00/thousand. If we want cull lumber, we should be placing our order right away. Rough lumber is stronger than planed lumber. Motion made by Mike Booker, seconded by Roy Walter, that we purchase rough lumber for building the horse barn. Carried.

Mike Booker reported on building plans. Said the 9 foot stall on the barn drawing was too narrow. The width should be 32' for the building, rather than 28 feet. If the height is 12 feet, and addition, 8 feet in width, could be added and still maintain the roof slant. If we eliminate posts and have a clear span building, we could change the building in the future. The Contractor gave an estimate of \$3,290.00 for the total building. It was broken down in the following way: piers, \$740.00; metal nails and hardware, \$900.00; lumber, \$700.00; labor \$950.00. It figures out approximately \$1.00 per square foot. It would only add an additional \$150.00 to this cost to have a 12 foot height, instead of the 8' height. This price does not include stalls.

Motion made by Roy Walter we construct a horse barn as an open shed as outlined by the building committee. Seconded by Dick Whipple. Carried.

There is a water problem at the grounds. Joe Linstrum, Glenn Morrison, Bill Oestreich, and Mike Booker looked it over. There is a 3/4" pipe from the cattle barn. If we would tap the pipe near the horse barn and put it on the south and westerly side of the cattle barn, the wash rack would drain to the south, and not into the arena. The water comes from the pipe between the cattle and horse barn. Pipe should be ~~at~~ 2" at least in diameter.

Leslie Seimer reported on the water system. The old mains are still carrying the water to the main dining hall, out door rest rooms, and wash racks. The new pipe ends at the corner of the new quonset building. There is no water at the hog shed except by carrying. Lloyd McLain of Reardan, was mentioned as a possibility to put in some more pipe.

Discussion of the location of the horse barn building. Bill Hutsell has already paid the cost of moving fill material into his lots. Mike Booker reported that it would take less fill to run the horse barn east and west, rather than north and south. It is 300 feet from Hutsell's yard to where we want to put the barn. Motion made by Dick Whipple that we approve the Building Committee's decision for locating the barn. Seconded by Roy Walter. Carried.

Discussion of fence around arena. Since we are unable to build the race track this year, it is necessary that something be done to repair the old arena. A pole type fence was suggested. Glenn Morrison reported that if we take out the old loud speaker stands and rodeo chutes, we can enlarge the arena by expending 12 to 15 feet to the east. This would take some fill material. Glenn also reported that the motorcycle racers had taken out the south side of the fence and put in stakes and posts 30 feet further on down the south side. Also was reported the motorcycles racers have done quite a bit of damage to the arena. They have put in ties and posts up to the wash stand. The cyclone fence is up on the north side up to the grandstands. Some of the planks on the grandstand need to be replaced and/or repaired. Pole fence would be cheaper than a cyclone fence.

Mike Booker reported he has lined up a crew from Harrington, Egypt and Davenport to assist with the work day, Muly 8. Glenn Morrison has asked for help from the Reardan Lions Club.

Motion made by Katie R ugust that we leave the fixing of the arena and grounds to the Grounds Committee. Seconded by Roy Walter. Carried.

Katie Raugust reported she had contacted the Future Homemakers of America at Davenport about serving a cowboy breakfast Thursday, Friday and Saturday mornings of the Fair. They will serve from 6:00 to 7:30 a.m.

Mike Booker reported that he had met with Bill Oestreich and they had felt it would be a good thing to give all the contestants in the Horse Show a participation ribbon, even if they did not place. The Board approved this action.

Motion to adjourn at 10:30 by Ella Scheibner. Seconded by Dick Whipple. Carried.

*Ella Scheibner*  
Secretary

*James McKay*  
President

(Seal)

-----

LINCOLN COUNTY FAIR BOARD MINUTES

August 10, 1965

The meeting was called to order by President McKay at 8:30 p.m., August 10, 1965, in the Extension office in Davenport.

Members present: Ella Scheibner, Katie Raugust, Dick Whipple, Glenn Morrison, Dorothea Johnson, James McKay and Mike Booker.

Also present: Leslie Seimer

Minutes of the last meeting were read and approved.

President said we need to know what we plan to do before fair time and not wait until the last minute.

Mike Booker reported there were no bids for the Fair building (horse barn). Said he had contacted Rueben Ottmar and had him submit a bid. The Commissioners thought this would be acceptable. Ottmar's bid was accepted. Mike also reported the Wilbur Road District loader was used on work day, as the Davenport loaders were both broke down. The painting is done on the fair grounds. He also reported that the State Highway Department had offered their digger.

Glenn reported that the pipe line is all in. Hydrants were put at west end of the beef barn with a 2" pipe and shut-off to wash rack. Will drain back to 6" pipe. We may need more wash racks. We could put these further north.

Bill from Loyd McLain presented for digging pipe for \$367.61. Motion made by Mike Booker we approve the bill for putting in pipe and wash rack. Seconded by Glenn Morrison. Carried.

Leslie Seimer reported siding on the office is completed. The floor in the kitchen, and dining room and hamburger stand are painted.

The County Road Crew will haul a few loads of gravel around the wash racks.

We will need more lumber for the extension of the wash rack. Motion made by Mike Booker we authorize Glenn Morrison to purchase this lumber. Seconded by Dick Whipple. Carried.